GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA

UNSTARRED QUESTION NO:2624
ANSWERED ON:31.07.2002
FAST PACE PROJECTS
CHANDRA NATH SINGH;SADASHIVRAO DADOBA MANDLIK

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

(a) Whether the Government have recently identified certain projects which are to be executed on a fast pace;

(b) if so, the details of the projects, State-wise; and

(c) the time schedule for completion of these projects and expenditure to be spent thereon?

Answer

THE MINISTER OF STATE OF THE MINISTRY OF STATISTICS & PROGRAMME IMPLEMENTATION (SHRI VIJAY GOEL)

(a) In October 2001, 92 major projects, with an outlay of Rs.100 crore and above each, were identified for accelerated implementation. Of these, 27 projects with an aggregate cost of Rs.11,263 crore have been completed up to June 2002.

(b)&(c) The requisite details in respect of the remaining 65 projects are given in the enclosed statement.

ENCLOSURE TO THE ANSWER TO LOK SABHA UNSTARRED QUESTION NO. 2624 FOR ANSWER ON 31.7.2002

Sl. No.	Name of the project	Date of Appr- oval (mm yyyy)	Original Cost/ RCE (Rs.Crs.)	Date of App. oval (mm/ yyyy)	Revised Cost (Rs.Crs.)	Commissioning Delay(months) Cumm. Antici- pated (mm/yyyy)	Expendi- ture till now (Rs.Crs.)	Latest Origi nal (Rs.Crs.)	Latest Appr- oved	Now Antici- pated	Appr- oved/ Original
1	2	3	4	5	6	7	8	9	10	11	12
	COAL										
1	TPS-I EXP.(NLC) NEYVELI,TAMIL NADU	2/1996	1590.58	12/2001	1420.27	1423.47	1053.88	3/2001	05/2002	12/2002	7(R1)
2	RAVINDERKHANI NEW TECH. UG (SCCL) A.P.	12/1995	242.95	-	-	242.94	21.26	3/2003	-	3/2003	0(O)
3	JHANJRA U.G(ECL) WEST BENGAL	12/1982	184.55	08/1995	403.96	386.44	370.15	3/1994	03/1998	3/2003	60(R1)
4	POOTKI BALIHARI (BCCL) DHANBAD, JHARKHAND	12/1983	199.87	04/1997	199.87	182.60	169.27	3/1994	03/2000	3/2003	36(R1)
5	MINE-1A(NLC) NEYVELI(TAMIL NADU)	2/1998	1032.81	-	-	1015.74	707.51	3/2003	-	3/2003	0(O)
6	SATGRAM UG(ECL) BURDWAN W.B.	5/1979	26.37	02/2002	118.87	118.87	111.02	3/1989	03/2003	3/2003	0(R3)
7	EXPANSION OF MINE-I(NLC) NEYVELI, MADRAS, TAMIL NADU	3/1992	1336.93	12/2001	1658.38	1667.76	1414.38	10/1996	04/2003	4/2003	0(R1)
8	DUDHICHUA (NCL)	8/1992	868.93	03/2001	1281.39	1281.39	1045.76	3/1998	03/2004	3/2004	0(R2)
	MADHYA PRADESH/UTTAR PRADESH										
	Total		5482.99		5082.74		6319.21		4893.23		
	FERTILISERS										
9	NAMRUP PLANT REVAMP(HFC) NAMRUP,ASSAM	10/1997	350.00	09/2001	509.40	509.40	276.69	5/2001	02/2002	10/2002	8(R1)
	Total		350.00		509.40		509.40		276.69		
	MINES										
10	EXPN. OF CAPACITY OF SMELTER & CPP (NALCO) ANGUL (BHUVNESHWAR), ORISSA	2/1998	2061.98	-	-	2061.98	1396.26	5/2002	-	1/2003	8(O)
	Total		2061.98		-		2061.98		1396.26		

STEEL

11 10/11A BAILADILA DEPOSIT(NMDC)
8/1995 430.50 - - 449.02 293.73 8/1999 - 8/2002 36(O)
BASTAR DISTRICT (MP)
Total 430.50 - 449.02 293.73
PETROLEUM
12 BARAUNI REFINERY EXPANSION (IOC)
BARAUNI(BIHAR) 2/1999 1803.00 - - 1979.00 1454.77 5/2002 - 8/2002 3(O)
13 CATALYTIC DEWAXING UNIT,HALDIA(IOC)
HALDIA,WB 7/1999 422.00 - - 394.00 237.23 5/2003 - 9/2002 -8(O)
14 NEW SOLVENT DEWAXING UNIT
(IOC),DIGBOI 2/1999 419.00 - - 406.00 325.39 11/2002 - 12/2002 1(O)
DIGBOI, ASSAM
15 HYDROTREATER AT DIGBOI REF. (IOC)
DIGBOI,ASSAM 2/1999 343.00 - - 351.00 272.72 5/2002 - 12/2002 7(O)
16 AUG. OF VIRANGAMKOYALI OFSM
PIPELINE (IOC) 5/2001 329.05 - - 180.69 9.79 3/2003 - 3/2003 0(O)
GUJARAT
17 AUG. OF KOYALI-VIRAMGAM-SIDHPUR
PRODUCT PIPELINE,GUJ(IOC)
SIDHPUR,GUJARAT 8/2001 119.01 - - 119.01 3.68 7/2003 - 7/2003 0(O)
18 INTEGRATED PARA-XYLENE(IOC)
PANIPAT,HARAYANA 6/1999 4228.00 - - 5104.00 244.96 8/2004 - 8/2004 0(O)
Total 7663.06 - 8533.70 2548.54
POWER
19 LOAD DESPATCH SCHEME (LDC)
FORNORTHERN
REGION 3/1995 479.51 02/2002 658.92 658.92 465.44 3/2000 07/2002 7/2002 0(R1)
20 UNIFIED LOAD DESPATCH
COMMUNI-CATION 2/1995 621.57 02/2002 683.00 683.80 454.74 3/2000 07/2002 7/2002 0(R1)
REGION
21 NORTH-EAST HVDC LINK(PGCIL)
UP/BIHAR 9/1998 671.56 - - 671.56 380.82 12/2001 - 10/2002 10(O)
22 SIMHADRI TPP ST-I (NTPC)
VIZAG(A.P.) 7/1997 3650.79 - - 4155.03 2738.10 12/2002 - 12/2002 0(O)
23 TEHRI TR. SYSTEM(PGCIL)
DELHI / UA 3/1994 421.00 - - 702.97 488.04 3/1999 - 12/2002 45(O)
24 SYSTEM STRENGTHENING IN
SOUTH-ERN REGION(PGCIL)
AP/TN 2/2001 396.28 - - 396.28 222.96 2/2003 - 2/2003 0(O)
25 TEHRI DAM & H.P.P.(THDCL)
TEHRI GARWAL UA 3/1994 2963.66 - - 5209.10 4218.05 3/1999 - 8/2003 53(O)
26 DULHASTI HYDROELECTRIC
PROJECT(NHPC) 11/1982 183.45 07/1989 3559.77 4227.92 3335.76 11/1990 03/2001 12/2003 33(R2)
KISHTWAR, DODA DISTT., J&K
27 LD&C SCHEME IN NER(PGCIL)
NER STATES 8/1997 158.94 - - 267.35 63.35 3/2000 - 12/2003 45(O)
28 NATHPA JHAKRI H.E.P. (NJPC)
DISTT KINNAUR/
SHIMLA,HIMACHAL 4/1989 1678.02 06/1998 7666.31 9083.30 6589.32 4/1996 03/2002 12/2003 21(R2)
29 ULDCS-WESTERN REGION (PGCIL)
WR STATES 2/2001 262.18 - - 254.82 10.15 2/2003 - 6/2005 28(O)
30 TEESTA HE PROJECT STAGE-V (NHPC)
SIKKIM 2/2000 2198.04 - - 2198.04 414.72 2/2007 - 2/2007 0(O)
31 LOKTAK D/S HEP(NHPC)
MAINPUR 12/1999 578.62 - - 578.62 18.58 6/2006 - 12/2008 30(O)

Total 14263.62 12568.00 29087.71 19400.03

32 KATPADI-PAKLA-TIRUPATHI(GC), SCR
AP/TAMIL NADU 4/1992 63.00 - 72.31 180.64 66.50 3/1994 03/1998 9/2002 54(R1)
33 THANE-TURBHE-NERUL-VASHI(MTP)
MUMBAI,
MAHRASHTRA 5/1992 403.39 - - 403.39 222.83 3/2000 - 12/2002 33(O)
34 TIRUMALAI-VELLACHERI EXTN. OF MRTS
(MTP) 4/1996 605.70 - - 684.32 421.82 3/2002 - 12/2002 9(O)
CHENNI,TAMIL NADU
35 BELAPUR-SEAWOOD-URAN
ELECTRIF-IED DOUBLE
LINE(MTP) 3/1996 401.81 07/1997 - 495.44 30.67 - - 3/2003 -
MUMBAI(MAHARASHTRA)
36 KHARAGPUR-BHUBANESWAR(RE)(INCL.
ADRA-MIDNAPORE 3/1995 258.58 - - 317.35 192.45 3/2000 - 3/2003 36(O)
W.B/OROSSA
37 HOTGI-GADAG(GC),SCR
MAHRASHTRA/
KARNATKA 6/1995 180.00 - - 263.91 136.61 3/1999 03/2003 3/2003 0(R1)
38 CALICUT-MANGALORE DOUBLING(SR)
KARNATKA/KERALA 2/1996 240.00 - - 488.90 441.59 - - 12/2003 -
39 DAITARI-KEONJHAR-BANSPANI NEW
LINE(SER) 3/1993 242.50 11/2000 537.74 591.05 310.71 12/1997 - 12/2003 72(O)
ORISSA
40 JAMMU-TAWI UDHAMPUR NEW LINE
(NR) 3/1981 50.00 03/1990 112.00 479.00 390.52 3/1994 - 3/2004 120(O)
J & K
41 NEW JALPAIGURI-NEW BONGAIGAON
(GC),NEFR 11/1998 536.85 - - 523.82 276.82 3/2003 - 3/2004 12(O)
JALPAIGURI,W.B. , ASSAM
42 GUDUR-RENIGUNTA(LD),SCR
A.P. 4/1997 139.69 - - 139.69 68.53 - - 3/2004 -
43 KUPPAM-WHITEFIELD DOUBLING(SR)
KANAAKA & AP 3/1992 108.11 05/2002 105.01 162.23 78.65 3/1996 - 3/2004 96(O)
44 VIRAMGAM-BHILDI(WR),GC
RAJASTHAN/
GUJARAT 4/1990 155.66 - - 134.80 16.27 6/1995 - 3/2004 105(O)
45 FREIGHT OPERATIONS
INFORMATIONSYSTEM
(FOIS) 3/1984 520.00 11/1989 1098.00 426.12 255.52 3/1995 - 3/2004 108(O)
ALL INDIA

46 AMBALA-MORADABAD(RE)
PUNJAB/HARYANA/
UP 3/1993 152.21 - - 152.21 123.44 3/1998 - 3/2004 72(O)
47 BORIVILI-VIRAR QUADRUPLING,WR
BOMBAY
(MAHRASHTRA) 4/1995 326.90 - - 509.13 112.95 3/2001 06/2000 3/2004 45(R2)
48 ARSIKERE-HASSAN-MANGALORE(GC),SR
KARNATKA 4/1995 186.16 - - 321.78 183.40 3/1996 - 3/2004 96(O)
49 TAMLUK-DIGHA(NL),SER
WEST BENGAL 3/1984 43.72 - - 293.97 66.92 3/1997 - 3/2004 84(O)
50 PANVEL-KARJAT(NL),CR
MAHARASHTRA 2/1996 89.00 - - 137.00 68.89 3/1997 - 3/2004 84(O)
51 LUNI-BARMER-MUNABAO(GC),NR
RAJASTHAN 4/1997 240.00 - - 283.94 104.06 - - 3/2004 -
52 EKLAKHI-BALURGHAT(NL),NFR
W.B. 1/1986 36.80 04/1994 105.91 274.41 135.05 - - 3/2005 -
53 GUNA-ETAWAH(CR) 4/1985 158.77 01/2001 274.56 400.00 296.07 3/1994 - 3/2005 132(O)
MP/UP
54 PARBHANI-PURNA-MUDKHED-
ADILABAD GC(SCR) 4/1985 117.97 - - 142.22 7.98 3/1995 - 3/2005 120(O)
M.P.
55 SECUNDERABAD-MUDKHED-JANKAMPET
-BODHAN(GC),SCR 8/1997 283.52 06/1998 276.28 287.83 88.20 - - 3/2005 -
AP/MAHARASHTRA
56 KUMARGHAT-AGARTALA(NL),NEFR
TRIPURA 4/1996 575.00 - - 895.00 192.35 - - 3/2005 -
57 CHENNAI BEACH-CHENGALPATTU VIA
TAMBARAM(MTP) 4/1999 464.99 - - 464.99 115.50 4/2004 - 3/2005 11(O)
CHENNAI,TAMIL NADU
58 RAIL COACH FACTORY,KAPURTHALA PH
-II (NR) 8/1985 180.00 02/1989 314.57 452.68 354.87 3/1992 - 3/2005 156(O)

KAPURTHALA(PUNJAB)

Total 6760.33 2896.38 9905.82 4759.17

ROAD TRANSPORT & HIGHWAYS
59 NH5: 4 LANING OF 2/1995 137.60 - - 173.00 65.66 11/2002 - 2/2003 3(O)
JAGATPUR-CHANDIKHOL-ORISSA-(KM
JAGATPUR,ORISSA
60 AHMEDABAD-VADODARA
EXPRESSWAY(GQ) 1/1986 128.40 - 137.20 500.00 199.92 12/1991 12/1991 6/2003 138(R1)
GUJARAT
61 NAINI BRIDGE & LINK RD.BETWEEN NH2 &
NH-27 3/1995 100.36 - 300.00 219.78 79.00 6/2001 06/2001 2/2004 32(R1)
ALLAHABAD,UP

Total 366.36 437.20 892.78 344.58

SHIPPING & PORTS

62 ACQUISITION OF IND. LR-II TANKER
FROM COCHIN SHIPYARD
MUMBAI, MH 3/2000 151.29 - - 149.65 126.91 7/2002 - 8/2002 1(O)
63 PORT FACILITIES FOR MRPL
REF.EXPN.(NMPT) 7/1999 236.50 - - 236.50 109.93 1/2002 - 10/2002 9(O)
PANAMBUR, MANGALORE, KARNATAKA
64 ACQ. OF 700 PASSENGER-CUM 160 T
CARGO WESSEL FROM
HINDUSTAN 6/2000 129.62 - - 129.62 49.34 2/2003 - 8/2003 6(O)

MAHARASTRA

Total 517.41 - 515.77 286.18

URBAN DEVELOPMENT

65 DELHI METRO RAPID
TRANSIT SYSTEM 9/1996 4860.00 - - 8800.00 2094.48 3/2005 - 9/2005 6(O)
PH-I 9/1996 4860.00 - - 8800.00 2094.48 3/2005 - 9/2005 6(O)
DELHI

Total 4860.00 - 8800.00 2094.48

Grand Total 42756.25 21493.72 67075.39 36292.89

LEGENDS

AAI - Airports Authority of India

NCL - Northern Coal Fields Limited
AIR - All India Radio
NL - New Lines
DOUBL - Doubling of Lines
RD && BR - Roads and Bridges
FOIS - Freight operations and information systems
RE - Railway Electrification
THDC - Tehri Hydro Electic Power corporation Limited
GQ - Goden Quadilateral
H && FW - Health and Family Welfare
VSNL - Videsh Sanchar Nigam Limited
IOC - Indian Oil Corporation Limited
WS && PU - Workshops and production units
NHPC - National Hydro Electic Power Corporation
OC - Open Cast
UG - Underground
GC - Guage Conversion
LDC - Load Dispatch centre
NR - Northen Railway
MTP - Metro Transport Project
RCE - Revised Cost Estimate